



6 Floors + Rooftop




17 Units



1,226.53 m<sup>2</sup> Land extension



Palm Spring 117  
Col. Versailles, Puerto  
Vallarta, Jal. C.P. 48310



Construction stage: Structure, masonry & drywall

Status: On time

Currently working on the structure of the cistern, masonry on level seven and drywall on fourth floor.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)
Preliminaries	100%	Air conditioners	27%	Smithy	26%
Earthmoving	100%	Elevators	0%	Kitchens	0%
Foundation	100%	Masonry	41%	Paint	3%
Structure	95%	Waterproofing	7%	Common areas	0%
Water tanks & sump pits	75%	Flooring	0%	Fine cleaning	0%
Wiring	36%	Drywall	41%		
Plumbing	61%	Carpentry	0%		
Essential facilities	0%	Windows installation	0%		

ROMA  
ENCORE  
*Residences*



