



7 Floors + Rooftop



55 Units



1,648.13 m² Land extension



Calle Palm Spring 117
Col. Versailles C.P. 48310
Puerto Vallarta, Jalisco.



Construction stage: Structure, masonry & drywall

Status: On time

Currently working masonry on seventh floor, drywall in the sixth and floor placement on level three.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)
Preliminaries	100%	Air conditioners	39%	Smithy	31%
Earthmoving	100%	Elevators	0%	Kitchens	0%
Foundation	100%	Masonry	52%	Paint	3%
Structure	97%	Waterproofing	23%	Common areas	0%
Water tanks & sump pits	77%	Flooring	13%	Fine cleaning	0%
Wiring	47%	Drywall	59%		
Plumbing	66%	Carpentry	0%		
Essential facilities	0%	Windows installation	0%		



