



7 Floors + Rooftop



55 Units



1,648.13 m² Land extension



Calle Palm Spring 117 Col. Versalles C.P. 48310 Puerto Vallarta, Jalisco.



Construction stage: Structure, masonry & drywall

Status: On time

Working on masonry of facades, drywall at level 7 and floor placement at 4.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)
Preliminaries	100%	Air conditioners	53%	Smithy	33%
Earthmoving	100%	Elevators	0%	Kitchens	0%
Foundation	100%	Masonry	59%	Paint	• 6%
Structure	98%	Waterproofing	34%	Common areas	0%
Water tanks & sump pits	77%	Flooring	22%	Fine cleaning	0%
Wiring	53%	Drywall	74%		
Plumbing	79%	Carpentry	0%		
Essential facilities	0%	Windows installation	0%		

START EARTHMOVING FOUNDATION STRUCTURE, MASONRY AND INSTALLATIONS FINISHES CONSTRUCTION CLOSEOUT END









