



7 Floors + Rooftop




55 Units



1,648.13 m<sup>2</sup> Land extension



Calle Palm Spring 117  
Col. Versailles C.P. 48310  
Puerto Vallarta, Jalisco.



Construction stage: Foundation

Status: On time

It was done foundation on basement columns and retaining walls.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)
Preliminaries	100%	Air conditioners	0%	Smithy	0%
Earthmoving	80%	Elevators	0%	Kitchens	0%
Foundation	68%	Masonry	0%	Paint	0%
Structure	3%	Waterproofing	0%	Common areas	0%
Water tanks & sump pits	0%	Flooring	0%	Fine cleaning	0%
Wiring	0%	Drywall	0%		
Plumbing	0%	Carpentry	0%		
Essential facilities	0%	Windows installation	0%		





