



7 Floors + Rooftop




55 Units



1,648.13 m² Land extension



Calle Palm Spring 117
Col. Versailles C.P. 48310
Puerto Vallarta, Jalisco.



Construction stage: Structure, masonry and drywall

Status: On time

Currently working on the general structure of the last level, masonry on the fourth and drywall of second floor.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)
Preliminaries	100%	Air conditioners	8%	Smithy	10%
Earthmoving	100%	Elevators	0%	Kitchens	0%
Foundation	100%	Masonry	23%	Paint	0%
Structure	77%	Waterproofing	1%	Common areas	0%
Water tanks & sump pits	50%	Flooring	0%	Fine cleaning	0%
Wiring	14%	Drywall	12%		
Plumbing	29%	Carpentry	0%		
Essential facilities	0%	Windows installation	0%		



