
## CONSTRUCTION UPDATE | SEPTEMBER 2022





7 Floors + Rooftop



1,648.13 m<sup>2</sup> Land extension



Calle Palm Spring 117 Col. Versalles C.P. 48310 Puerto Vallarta, Jalisco.

PROGRESS

## Construction stage: Structure and masonry

## Status: On time

Wroking on the structure of level five and masonry on the walls of first level.

ACTIVITY	PROGRESS (%)	ACTIVITY	PROGRESS (%)		ACTIVITY	PROGRESS (%)	
Preliminaries	100%	Air conditioners		0%	Smithy	0	0%
Earthmoving	100%	Elevators		0%	Kitchens	•	0%
Foundation	100%	Masonry	•	4%	Paint		0%
Structure	49%	Waterproofing	0	0%	Common areas		0%
Water tanks & sump pits	50%	Flooring		0%	Fine cleaning		0%
Wiring	0%	Drywall		0%			
Plumbing	2%	Carpentry	0	0%			
Essential facilities	0%	Windows installation	0	0%			



## CRAGSA











